

(7)

BPW-2024-0046

CONTRACT ACCEPTANCE – MANNIX DRIVE (8230 & 8275) BULKHEAD
REPLACEMENTS PROJECT

Recommending the Board:

1. ACCEPT this contract.

(W.O. E1908656, REF: C-133006)

DEPARTMENT OF PUBLIC WORKS

BUREAU OF CONTRACT ADMINISTRATION
BUREAU OF ENGINEERING
JOINT REPORT NO. 1
January 24, 2024

C.D. No. 4

MANNIX DRIVE (8230 & 8275) BULKHEAD REPLACEMENTSE1908656RECOMMENDATION

Accept this contract.

DISCUSSION

On February 25, 2019, the Board adopted Bureau of Engineering and Bureau of Contract Administration Joint Report No. 2, which established a program authorizing the City to enter into a contract with on-call contractors to perform emergency geotechnical/structural construction services for public works projects.

On February 23, 2021, an emergency geotechnical/structural construction services contract was awarded on a competitive basis in the amount of \$1,086,960.00 to Jilk Heavy Construction, Inc., for the Mannix Drive (8230 & 8275) Bulkhead Replacements project. The contract was executed and its Notice to Proceed was issued on April 14, 2021. The construction, under Contract No. C- 133006, was completed on March 8, 2022.

The project provided for replacement of the failed timber bulkheads at 8230 & 8275 Mannix Drive.

This project was awarded for \$1,086,960.00 with a not-to-exceed amount \$1,304,352.00. Two (2) change orders were issued decreasing the contract amount by \$115,853.90, bringing the total cost of this project to \$971,106.10. The project was completed 10.66 percent below the awarded amount and 25.55 percent below the not-to-exceed amount.

Final corrections were completed on March 8, 2022. A request for release of \$44,055.30 in retention funds was processed on May 9, 2022, via Progress Payment No. 9, from the Bureau of Contract Administration to the Office of Accounting.

There were no funds disputed or withheld. Therefore, no funds are due to the contractor.

Funds were provided in the following:

- SB1 Road Maintenance and Rehabilitation Fund, Fund No. 59V, Department No. 50, Appropriation Unit No. 50TVEY.

The contractor has complied with the Equal Employment Opportunity and labor compliance requirements of the contract.

The agreements contain a requirement for the Non-Discrimination and Affirmative Action Program, and all contractors have been encouraged to include MBE/WBE subcontractors. No specific MBE/WBE participation levels were established for this contract due to the emergency nature of the work.

There are no unresolved property owners' complaints in connection with this project.

The Contractor Performance Evaluation Reports (CPEs) have been submitted to the Bureau of Contract Administration as required for compliance with Article 13, Chapter 1, Division 10 of the City of Los Angeles Administrative Code.

When monies may be withheld for stop work notices, the Board of Public Works, Executive Officer will notify the stop notice sub-contractors of this contract acceptance.

The Inspector of Public Works, John L. Reamer, Jr., in accordance with generally accepted quality assurance/control procedures and construction inspection methods and practices, including such special inspections that were deemed necessary and prudent, hereby attests that this project has been constructed in accordance with the plans, specifications, change orders, and contract provisions.

(RM – AM)

Report Prepared by:


A. Martinez

Angela Martinez, Chief Construction Inspector
General Services Division
213-798-5543

Daniel Orris, Project Manager
213-847-0478 / Mail Stop 495

AM:cm
T,MW,OCC,L,Clerical,File
Mannix Drive (8230 & 8275) Bulkhead Replacements – E1908656

Respectfully submitted,


JOHN L. REAMER, JR.
Inspector of Public Works


ENGINEERING
Electronically Signed by Ted Allen
on 01/22/2024 11:01:43 AM
CITY OF LOS ANGELES

TED ALLEN, PE
City Engineer

DEPARTMENT OF PUBLIC WORKS

BUREAU OF CONTRACT ADMINISTRATION
BUREAU OF ENGINEERING
JOINT REPORT NO. 1
January 24, 2024

ADOPTED BY THE BOARD
PUBLIC WORKS OF THE CITY
of Los Angeles California

JAN 24 2024

C.D. No. 4


Executive Officer
Board of Public Works

MANNIX DRIVE (8230 & 8275) BULKHEAD REPLACEMENTSE1908656RECOMMENDATION

Accept this contract.

DISCUSSION

On February 25, 2019, the Board adopted Bureau of Engineering and Bureau of Contract Administration Joint Report No. 2, which established a program authorizing the City to enter into a contract with on-call contractors to perform emergency geotechnical/structural construction services for public works projects.

On February 23, 2021, an emergency geotechnical/structural construction services contract was awarded on a competitive basis in the amount of \$1,086,960.00 to Jilk Heavy Construction, Inc., for the Mannix Drive (8230 & 8275) Bulkhead Replacements project. The contract was executed and its Notice to Proceed was issued on April 14, 2021. The construction, under Contract No. C- 133006, was completed on March 8, 2022.

The project provided for replacement of the failed timber bulkheads at 8230 & 8275 Mannix Drive.

This project was awarded for \$1,086,960.00 with a not-to-exceed amount \$1,304,352.00. Two (2) change orders were issued decreasing the contract amount by \$115,853.90, bringing the total cost of this project to \$971,106.10. The project was completed 10.66 percent below the awarded amount and 25.55 percent below the not-to-exceed amount.

Final corrections were completed on March 8, 2022. A request for release of \$44,055.30 in retention funds was processed on May 9, 2022, via Progress Payment No. 9, from the Bureau of Contract Administration to the Office of Accounting.

There were no funds disputed or withheld. Therefore, no funds are due to the contractor.

Funds were provided in the following:

- SB1 Road Maintenance and Rehabilitation Fund, Fund No. 59V, Department No. 50, Appropriation Unit No. 50TVEY.

The contractor has complied with the Equal Employment Opportunity and labor compliance requirements of the contract.

The agreements contain a requirement for the Non-Discrimination and Affirmative Action Program, and all contractors have been encouraged to include MBE/WBE subcontractors. No specific MBE/WBE participation levels were established for this contract due to the emergency nature of the work.

There are no unresolved property owners' complaints in connection with this project.

The Contractor Performance Evaluation Reports (CPEs) have been submitted to the Bureau of Contract Administration as required for compliance with Article 13, Chapter 1, Division 10 of the City of Los Angeles Administrative Code.

When monies may be withheld for stop work notices, the Board of Public Works, Executive Officer will notify the stop notice sub-contractors of this contract acceptance.

The Inspector of Public Works, John L. Reamer, Jr., in accordance with generally accepted quality assurance/control procedures and construction inspection methods and practices, including such special inspections that were deemed necessary and prudent, hereby attests that this project has been constructed in accordance with the plans, specifications, change orders, and contract provisions.

(RM – AM)

Report Prepared by:


A. Martinez

Angela Martinez, Chief Construction Inspector
General Services Division
213-798-5543

Daniel Orris, Project Manager
213-847-0478 / Mail Stop 495

AM:cm
T,MW,OCC,L,Clerical,File
Mannix Drive (8230 & 8275) Bulkhead Replacements – E1908656

Respectfully submitted,


JOHN L. REAMER, JR.
Inspector of Public Works


TED ALLEN, PE

City Engineer